

LEGEND	
EXISTING	PROPOSED
PROPERTY LINE	---
BUILDING SETBACK	---
CONTOUR	---
SPOT ELEVATION	286.6
FLOW ARROW	---
BUILDING	---
DOOR	---
DOWNSPOUT	---
CURB	---
SOIL BOUNDARY	---
WELL	---
STORM DRAIN	---
CATCH BASIN	---
ROOF DRAIN	---
SANITARY SEWER	---
CONCRETE SIDEWALK	---
PAVEMENT	---
HIC PARKING SPACE	---
EDGE OF PAVE	---
UNDERGROUND UTILITY	---
FENCELINE	---
TRAFFIC ARROW	---
TREELINE	---
TREE	---
SKIN	---
UTILITY POLE	---

E&S LEGEND	
LIMIT OF DISTURBANCE	---
SILT FENCE	---
SILT FENCE ON PAVEMENT	---
SUPER SILT FENCE	---
CULVERT INLET PROTECTION	---
STANDARD / AT-GRADE INLET PROTECTION	---
CONSTRUCTION FENCING	---
STABILIZED CONSTRUCTION ENTRANCE	---

ESD PRACTICE LEGEND	
SUBMERGED GRAVEL WETLANDS MEDIA	---
FULL DEPTH GRAVEL UNDER DRAIN	---
CLEAN OUT	---

SEDIMENT CONTROL BMP QUANTITIES	
CONTROLS	QUANTITY
STABILIZED CONSTRUCTION ENTRANCE	2 EA.
SILT FENCE	1,947 L.F.
SUPER SILT FENCE	261 L.F.
CONSTRUCTION FENCING	654 L.F.
AT GRADE INLET PROTECTION	6 EA.
CULVERT INLET PROTECTION	1 EA.

#### SEQUENCE OF CONSTRUCTION

- Obtain all required permits.
  - Stake out limit of disturbance. (1 day)
  - A pre-construction meeting is required. Contact the M.D.E. sediment control inspector (410) 901-4020, the Cecil County DPW Inspector (410) 996-5257, and Miss Utility (811) at least 48 hours prior to the initiation of construction activities. A pre-construction meeting will be arranged at the project site. Failure to notify the agencies may expose the Owner/Developer to additional work.
  - Install the two (2) stabilized construction entrances starting with the one at the by the proposed entrance from Bluebell Road. (1 day)
  - Clear and grub for installation of sediment control measures. Install culvert inlet protection at the existing 42" culvert at the outfall for the site. Install silt fence and super silt fence as shown on plan. (2 days)
  - Clear and grub site after sediment controls have been installed. (5 days)
  - Brush out the existing ditches on-site. (2 days)
  - Install silt fence around soil stockpiles. (1 day)
  - Remove existing buildings. (4 weeks)
  - Remove existing pavement, utilities, fence line, curb, gravel, and concrete as shown on plan view. (10 days)
  - Strip topsoil and place into temporary stockpile areas. Provide temporary stabilization as required. (4 days)
  - Rough grade site. Use temporary erosion control matting with the swales/ditches. (2 weeks)
  - Existing downstream drainage ditch, outfall from SGW-2 at south / southwestern side of the site, shall be cleared of sediment and debris and re-graded up to the existing point of discharge at the existing 42" CMP. This disturbance is to be stabilized at the end of each working day. (3 days)
  - Install storm drain pipes and roof drains within areas to receive stone base. Install standard inlet protection in graded areas during mass grading. Once base for the paving is installed, switch to at-grade inlet protection. (2 weeks)
  - Install remaining underground facilities. All disturbance must be stabilized at the end of each working day. (3 days)
  - Five grade site and place stone base in the impervious parking lot and loading area which will be used as a construction staging area for the building construction. Stable stone base is required prior to vertical building construction and must be maintained throughout construction. (1 week)
  - Begin building construction.
  - Install sidewalks. (2 days)
  - Pave site. (1 week)
  - Stabilize all disturbed areas with 4"-6" topsoil, seed and mulch. Use temporary erosion control matting with the swales/ditches. (4 days)
  - Acquire approval from the CDDPW SWM Inspector, that the entire drainage area is stabilized and vegetated. (2 weeks)
  - After approval from the CDDPW SWM Inspector, and the entire drainage area is stabilized and vegetated, construct submerged gravel wetlands #1 and #2. See sequence of construction on sheet F-ESD-6. (2 weeks)
  - After approval from the MDE sediment control inspector, and the entire drainage area is stabilized and vegetated, remove perimeter controls from the site. Stabilize any re-disturbed areas. (4 days)
  - Install landscaping. (1 week)
  - Provide an as-built survey, geotechnical engineer's report, and professional engineer's or surveyors certification within 30 days following construction.
- GENERAL NOTES:**
- Each phase must be constructed, and permanent vegetative stabilization must be provided prior to moving on to the next phase.
  - Times shown are for sediment control review purposes only.

#### Stormwater Management Notes

The requirements for stormwater management found in the Cecil County Stormwater Management Ordinance and the Code of Maryland Regulations will be satisfied if environmental site design practices are used to the maximum extent practicable to treat runoff according to Chapter 5 of the 2000 Maryland Stormwater Design Manual.

- All rooftop downspouts shall discharge to drain away from the proposed house.
- To the extent practical, all other site impervious areas shall drain and discharge continuously through vegetation in a non-erosive manner.
- Design constraints as specified in the Manual have been addressed.
- The permeable pavement conforms to the specifications listed in the Manual.

The design conditions stated above have been met and all stormwater management obligations have been satisfied. Environmental site design practices have been used to the maximum extent practicable to treat runoff from the proposed site.

#### STANDARD NOTES FOR UTILITY INSTALLATION


- CALL "MISS UTILITY" AT 1-800-257-7777 48 HOURS PRIOR TO THE START OF WORK.
- ONLY ENOUGH TRENCH WILL BE EXCAVATED THAT CAN BE BACKFILLED DAILY.
- EXCAVATED TRENCH MATERIALS SHALL BE PLACED ON THE HIGH SIDE OF THE TRENCH.
- IMMEDIATELY FOLLOWING UTILITY INSTALLATION, THE TRENCH SHALL BE BACKFILLED, COMPACTED AND STABILIZED AT THE END OF EACH WORKING DAY. NO MORE TRENCH SHALL BE OPENED THAN CAN BE COMPLETED IN THE SAME DAY.
- FULL TRENCH COMPACTION IS REQUIRED.
- MULCHING TO CEIL. SCD SPECIFICATIONS OF ALL DISTURBED AREAS AND DAILY BACKFILL WILL BE REQUIRED.
- ANY SEDIMENT CONTROL PRACTICES WHICH ARE DISTURBED DURING UTILITY CONSTRUCTION SHALL BE REPAIRED OR REPLACED AT THE END OF EACH WORKING DAY.
- ANY DITCHES OR DRAINAGEWAYS DISTURBED DURING CONSTRUCTION WILL BE RESTORED TO ORIGINAL CONDITION.

# FINAL ENVIRONMENTAL SITE DESIGN PLAN FOR MRTH REAL ESTATE, LLC TRIUMPH INDUSTRIAL PARK THIRD ELECTION DISTRICT, CECIL COUNTY, MARYLAND

RECEIVED

APR 25 2024

Cecil Soil Conservation District  
Elkton, Maryland 21821



#### OVERALL SITE ANALYSIS

- TOTAL SITE AREA = 6.946 AC ±
- DISTURBED AREA = 3.328 AC ±
- VEGETATED AREA = 1.003 AC ±
- IMPERVIOUS AREA = 2.325 AC ±
- EARTHWORK ESTIMATE: CUT = 5,603 C.Y. ±  
TOPSOIL = 3,730 C.Y. ± FILL = 3,237 C.Y. ±
- CUT & FILL VOLUMES ARE ESTIMATES FOR REVIEW AGENCY ONLY AND ARE NOT INTENDED FOR BID PURPOSES.
- ALL FLOWLINES TO BE STABILIZED WITH DITCH MATTING UNLESS NOTED OTHERWISE.
- ALL DISTURBED AREAS TO BE STABILIZED WITH 4"-6" TOPSOIL, SEED, AND MULCH.

#### SHEET INDEX

F-ESD-1	FINAL PLAN TITLE SHEET
F-ESD-2	EXISTING CONDITIONS AND DEMOLITION PLAN
F-ESD-3	INITIAL GRADING PLAN
F-ESD-4	PROPOSED CONDITIONS PLAN
F-ESD-5	FINAL ESD PLAN
F-ESD-6	ESDv DETAILS
F-ESD-7	STORM DRAIN PROFILES AND DETAILS
F-ESD-8	DETAIL SHEET
F-ESD-9	DETAIL SHEET
F-ESD-10	VEGETATIVE STABILIZATION NOTES AND DETAILS
F-ESD-11	OVERALL DRAINAGE AREA MAPS
F-ESD-12	ENVIRONMENTAL SITE DESIGN LANDSCAPING PLAN

THIS SITE DOES NOT LIE WITHIN THE CHESAPEAKE BAY CRITICAL AREA.

#### FLOOD CERTIFICATION

THE PROPERTY SHOWN HEREON APPEARS TO BE LOCATED IN ZONE 'X' (AREAS TO BE OUTSIDE THE 0.2% ANNUAL CHANCE), AS SHOWN ON F.I.R.M. COMMUNITY PANEL NO. 24015C0176E DATED MAY 4, 2015.

- NOTES:
- ALL BORROW AND SPOIL SITES MUST HAVE AN APPROVED EROSION AND SEDIMENT CONTROL PLAN.
  - STOCKPILES MAY NOT EXCEED FIFTEEN (15) FEET IN HEIGHT.

#### UNIFIED SIZING CRITERIA CHART

UNIFIED SIZING CRITERIA	REQUIRED	PROVIDED
ENVIRONMENTAL SITE DESIGN VOLUME	15,980 CU.FT.	16,430 CU.FT. - M 2 SUBMERGED GRAVEL WETLANDS & FOREBAY (2)
RECHARGE VOLUME	0.022 AC-FT. OR 0.274 AC.	0.029 AC-FT. OF IMPERVIOUS AREA BEING TREATED BY THE SUBMERGED GRAVEL WETLANDS FACILITIES
CHANNEL PROTECTION STORAGE VOLUME	NONE	CPY NOT REQUIRED IF ESDv IS MET
OVERBANK FLOOD PROTECTION VOLUME	NONE	NONE

Owner: MRTH Real Estate, LLC  
19 Wood Chip Road,  
Elkton, MD 21821  
Primary Contact: Laki Palouras  
(302) 562-7655  
laki@symmetricalllc.com

Developer: MRTH Real Estate, LLC  
19 Wood Chip Road,  
Elkton, MD 21821  
Primary Contact: Laki Palouras  
(302) 562-7655  
laki@symmetricalllc.com

Engineer: McCrone  
David Strouss, P.E.  
107 Chesapeake Blvd, Suite 104  
Upper Chesapeake Corporate Center  
Elkton, MD 21821  
(410) 398-1550

BEFORE YOU DIG CALL  
1-800-257-7777



Professional Certification: I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed Professional Engineer under the laws of the State of Maryland, License No. 18293, Expiration Date: 6-8-2025

REV #	DATE	DESCRIPTION
1	4/24/24	Final

**McCRONE**  
ENGINEERS • SURVEYORS • PLANNERS  
ANNAPOLIS • CENTREVILLE • ELKTON • SALISBURY • DELAWARE

Copyright © 2024

#### Plan Certification

I certify that I am qualified to design stormwater management and grading plans and that the site grading as shown hereon does not involve the redirection of stormwater runoff off of the site or concentrate the release of stormwater runoff in an off-site area that previously received non-concentrated flow. The grading and stormwater management strategies shown hereon meet or exceed the requirements contained within the Cecil County Stormwater Management and Soil Erosion and Sediment Control Ordinances. If the project site is included in a currently approved and valid stormwater management and/or erosion and sediment control plan, the best management practices and strategies utilized on this lot grading plan are consistent with, and meet the intent of those plans.

David Strouss, P.E. 18293 4/24/24  
Print Name Signature License No. Date

#### Stormwater Management - As Built Certification:

I hereby certify that the work shown on these stormwater management plans has been constructed as shown in red hereon. I also certify that the structural and non-structural "Best Management Practices" as constructed, are in compliance with the approved plans and computations and if applicable meet the requirements of the USDA Natural Resources Conservation Service Maryland Conservation Practice Standard Pond Code 378. I cannot certify to the materials used or the construction methods and specifications utilized during construction which were inspected by the "Geotechnical Engineer".

Signature \_\_\_\_\_ Date \_\_\_\_\_  
Name (Printed) \_\_\_\_\_ Professional License Number \_\_\_\_\_  
Address: \_\_\_\_\_ License Type: \_\_\_\_\_  
Professional Seal: \_\_\_\_\_

Reviewed for Cecil S.C.D.  
and meets Technical Requirements  
for  
Final Plan Approval

Signature: *David Strouss* 4/24/24  
Date: 4/24/24  
Plan is valid for 2 years from date of approval

Cecil Soil Conservation District  
Erosion and Sediment Control Plan  
for  
Final Plan Approval

Signature: *David Strouss* 4/24/24  
Date: 4/24/24  
Plan is valid for 2 years from date of approval

#### DEVELOPMENT PLANS REVIEW DIVISION

REVIEWED AND APPROVAL RECOMMENDED:

William E. M... 6/21/24  
PLAN REVIEWER Date  
APPROVED: *David Strouss* 6/21/24  
Date  
CHIEF

#### Department of Land Use & Development Services

This Environmental Site Design Plan has been reviewed and approved by the Department of Land Use and Development Services.

Signature: *David Strouss* 4/24/24  
Date: 4/24/24

APPROVED: CECIL COUNTY LAND USE AND DEVELOPMENT SERVICES  
DIVISION OF WATER AND SEWER PLANNING  
Signature: *Ryan Wood* 5/29/24  
DATE

#### Owner's/Developer's Certification:

I/we hereby certify that all design, grading, construction and/or development will be done pursuant to this plan and that any responsible personnel involved in the construction project will have a certification of training at a Maryland Department of the Environment approved training program for the control of sediment and erosion before beginning the project. I hereby authorize the right of entry for periodic on-site evaluation by the Cecil Soil Conservation District or their representatives and the State of Maryland, Department of the Environment, Compliance Inspectors.

I hereby certify that development and/or construction will be done according to this plan of development and plan of erosion and sediment control.

Signature: *David Strouss* 4/25/24  
Date: 4/25/24  
Owner/Developer Signature  
Laki Palouras  
Printed Name and Title

#### Engineer's Certification:

I hereby certify that all sediment and erosion control and stormwater management measures shown on this plan have been designed in accordance with both the "2011 MD Standards and Specifications for Soil Erosion and Sediment Control" and the "Cecil County Department of Public Works 2010 Stormwater Management Ordinance" or current revisions thereof.

Signature: *David Strouss* 4/24/24  
Date: 4/24/24  
Printed Name  
David Strouss  
MD Registration No. 18293  
(P.E., R.L.S., or R.L.A. (circle one))

FINAL PLAN TITLE SHEET

TAX MAP 305, PARCEL 961, ADC MAP 12, GRID H-7

BLUE BALL ROAD, ELKTON, MD 21821

MRTH REAL ESTATE, LLC

TRIUMPH INDUSTRIAL PARK

THIRD ELECTION DISTRICT, CECIL COUNTY, MARYLAND

PREPARED FOR: MRTH REAL ESTATE, LLC

SHEET NO.: F-ESD-1