

Stormwater Pollution Prevention Plan (SWPPP)

For Construction Activities At:

Cooper's Landing

Landing Way

Hyattsville, Maryland 20784

SWPPP Prepared For:

D & F Construction, Inc.

Nick Hernandez

4017 Penn Belt Place

Forestville, Maryland 20747

240-398-0377

nhernandez@dfcci.net

SWPPP Prepared By:

Dewberry Engineers Inc.

Rebecca Lane-Istvan

10461 Mill Run Circle, Suite 300

Owings Mills, MD 21117

410-265-1420

rlane@dewberry.com

SWPPP Preparation Date:

December 2024

Estimated Project Dates

Project Start Date: December 2024

Project Completion Date: June 2025

A SWPPP is required for your site in the following situations (Part III.F.1 of the Permit). Indicate which of these conditions apply at your site:

☐ My project is within a common plan of development and I am sharing liability between and among operators on the same site. This SWPPP clarifies [insert name of person or organization](#) areas of responsibility.

☒ I plan to use Chemical Additives or Polymers for Sediment Control.

X I have the potential for any of the non-stormwater discharges prohibited in permit Part I.D (also listed below). This may include any of these.

1. Wastewater from the Concrete Washout. (permit Part III.A.3.d).
2. Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction materials. (permit Part III.A.3.d)
3. Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance (permit Parts III.A.3.a and III.A.3.c.iii).
4. Soaps or solvents, or detergents used in vehicle and equipment washing or external building washdown (permit Part III.A.3.b);
5. Toxic or hazardous substances from a spill or other release (also see permit Part III.A.3.c iv, III.A.3.f. and VI.J) (whether the site is known to be contaminated by PCBs, PFAS, mercury, lead, or other metals, or any other source of toxic industrial pollution); and
6. Water contaminated by toxic or hazardous substances from sites managed under Maryland's Voluntary Cleanup Program (VCP) or Land Restoration Program (LRP).

X I plan on implementing controls associated with the activities requiring pollution prevention measures, referenced in Part III.A.3 of the permit.

None of the above, I am voluntarily creating a SWPPP for my construction activity.

Contents

SECTION 1: CONTACT INFORMATION/RESPONSIBLE PARTIES (Part III.F.2.a of the permit).....	5
1.1 Operator(s) / Subcontractor(s).....	5
1.2 Stormwater Team (Part III.F.2.b of the permit).....	8
SECTION 2: NATURE OF CONSTRUCTION ACTIVITIES (Part III.F.2.c of the permit)	9
2.1 Project/Site Information	9
2.2 Discharge Information.....	9
2.3 Description of the Construction Activities (Part III.F.2.c.i - v of the permit) 11	
2.4 Sequence and Estimated Dates of Construction Activities (Part III.F.2.c.vi of the permit)	12
2.5 Authorized Non-Stormwater Discharges (Part III.F.2.e of the permit)	13
SECTION 3: DEWATERING AND USE OF CHEMICAL TREATMENT (Part III.F.2.c of the permit).....	13
3.1 Dewatering Practices.....	14
3.2 Chemical Treatment.....	14
SECTION 4: POLLUTION PREVENTION STANDARDS (Part III.A.3 of the Permit).....	16
4.1 Potential Sources of Pollution	17
4.2 Spill Prevention and Response	17
4.3 Fueling and Maintenance of Equipment or Vehicles (Part III.A.3.a in the Permit)18	
4.4 Washing of Equipment and Vehicles (Part III.A.3.b in the Permit).....	18
4.5 Storage, Handling, and Disposal.....	19
SECTION 5: INSPECTION, MAINTENANCE, AND CORRECTIVE ACTION.....	24
5.1 Inspection Personnel and Procedures (Part III.C of the Permit)	24
5.2 Corrective Action (Part III.D of the Permit).....	25
SECTION 6: TRAINING (Part III.E of the Permit).....	26
SECTION 7: EROSION AND SEDIMENT CONTROLS (Part III.F.f.i)	27
7.1 Stream Protection Zone (Natural Buffers or Equivalent Sediment Controls) (Part III.F.f.ii)	27
7.2 Perimeter Controls (Part III.F.f.ii)	27
7.3 Sediment Track-Out (Part III.F.f.ii).....	28
7.4 Site Stabilization.....	29

7.5	Stockpiled Sediment or Soil.....	30
7.6	Minimize Dust.....	31
7.7	Minimize Steep Slope Disturbances.....	31
7.8	Topsoil.....	31
7.9	Soil Compaction	32
7.10	Storm Drain Inlets.....	33
7.11	Compliance with Other Requirements	33
SECTION 8: CERTIFICATION AND NOTIFICATION.....		34
SECTION 9: Appendices.....		35
9.1	Amendment Log.....	35
9.2	Site Maps (Part III.F.2.d of the permit).....	36
9.5	Grading and Stabilization Activities Log	38
9.6	Rainfall Log.....	39
9.6	SWPPP Training Log.....	41

SECTION 1: CONTACT INFORMATION/RESPONSIBLE PARTIES (Part III.F.2.a of the permit)

1.1 *Operator(s) / Subcontractor(s)*

Operator(s):

D & F Construction, Inc.
Nick Hernandez
4017 Penn Belt Place
Forestville, Maryland 20747
240-398-0377
nhernandez@dfcci.net

Subcontractor(s):

None

Emergency 24-Hour Contact:

Nick Hernandez

240-398-0377

nhernandez@dfcci.net

If part of a common plan of development, include a map delineating areas of responsibility and include a table of those entities so that it is clear to an inspector or other entities at your site, where each entity is responsible for permit compliance. The following is meant to be an example of what to include, however based on site complexities you are free to revise the table to meet your needs.

Common Plan of Development – Roles and Responsibilities.

Entity	Contact Info	Project Area	Responsibility
NA			

1.2 Stormwater Team (Part III.F.2.b of the permit)

Stormwater Team		
Name and/or position, and contact	Responsibilities	I Have Read the 20-CP and Understand the Applicable Requirements
Nick Hernandez 240-398-0377 nhernandez@dfcci.net	Construction Foreman	X Yes Date: December 2024 through project completion
Prince George's County Department of Permits, Approvals, and Inspections	Inspection of construction contractor's work	
Prince George's County Soil Conservation District	Inspection of Sediment Controls	

SECTION 2: NATURE OF CONSTRUCTION ACTIVITIES (Part III.F.2.c of the permit)

2.1 Project/Site Information

Project Name and Address

Project/Site Name: Cooper's Landing

Project Street/Location: Landing Way

City: Hyattsville

State: Maryland

ZIP Code: 20784

County or Similar Subdivision: Prince George's

Business days and hours for the project: M-F 8am-3pm

Project Latitude/Longitude

Latitude: **38.93804°** N
(decimal degrees)

Longitude: **-76.90191°** W
(decimal degrees)

Latitude/longitude data source:

☒ Map ☐ GPS ☐ Other (please specify): _____

Additional Project Information

Are you requesting permit coverage as a state or federal entity? ☐ Yes ☒ No

Have you received an assigned MDE SF number for the Erosion and Sediment Control Plan?
☐ Yes ☒ No

If yes, please provide the assigned number:

2.2 Discharge Information

Does your project/site discharge stormwater into a Municipal Separate Storm Sewer System (MS4)?

☒ Yes ☐ No

Are there any waters of this State within 50 feet of your project's earth disturbances?

☒ Yes ☐ No

Provide the Watershed Basin Code below. If your project discharges to more than one watershed, please provide all basin codes.

Surface waters – Anacostia River	02140205
---	-----------------

Outfall ID	Name of receiving water	Is the receiving water impaired (on the CWA 303(d) list)?	List the pollutants that are causing the impairment	Is there a completed TMDL for this receiving waterbody?	Is this receiving water designated as a Tier II?
#1	Anacostia River	☒ Yes ☐ No	Bacteria, Nutrients, PCBs, Sediments, Trash	☒ Yes ☐ No	☐ Yes ☒ No

2.3 Description of the Construction Activities (Part III.F.2.c.i - v of the permit)

General Description of Project

Provide a general description of the nature of your construction activities. For any demolition, include the dates of past renovations:

This project is the retrofit of an existing wet pond, excavation of pond bottom, installation of a gabion wall to create a forebay, reduction of low orifice opening to extend detention volume, cleaning and stabilization of emergency spillway.

Filter bags, sump pit pump, silt fence, a temporary stone barrier wall, and pump around systems will be used to divert the water around the work area, which will be done in small sections to limit the amount of disturbed area at one time. Stabilized construction entrances will be used to prevent soil from leaving the site onto the pavement. The stockpile area will be surrounded by silt fence to prevent soil from washing away.

Size of Construction Site

Size of Property: 1.69 Acres

Total Acreage Expected to be Disturbed by Construction Activities: 1.37 Acres

Maximum Acreage Expected to be Disturbed at Any One Time: 1.37 Acres

Type of Construction Site (check all that apply):

- ☐ Single-Family Residential ☐ Multi-Family Residential ☐ Commercial ☐ Industrial
☐ Institutional ☐ Highway or Road ☒ Utility ☐ Other _____

Will there be demolition of any structure built or renovated before January 1, 1980?

☐ Yes ☒ No

If yes, do any of the structures being demolished have at least 10,000 square feet of floor space? ☐ Yes ☐ No ☒ N/A

Pollutant-Generating Activities (Part III.F.c.vii)

- List and describe all pollutant-generating activities. Indicate for each activity the type of pollutant that will be generated. Consider where potential spills and leaks could occur, and any known hazardous or toxic substances, such as PCBs or asbestos, which will be disturbed during construction.

Pollutant-Generating Activity

Soil from excavation

Dewatering

Pollutants or Pollutant Constituents

(e.g., sediment, fertilizers, pesticides, paints, caulks, sealants, fluorescent light ballasts, contaminated substrates, solvents, fuels)

Excavation & dewatering	Sediment, groundwater
Vehicle & equipment use	Gasoline & Diesel Fuels

Construction Support Activities *(only provide if applicable)*

Describe any construction support activities for the project

(e.g., concrete or asphalt batch plants, equipment staging yards, material storage areas, excavated material disposal areas, borrow areas)

Staging area for construction equipment is along the maintenance road, nearby inlet is to have curb inlet protection installed. Silt fence is being installed along the downhill side of the stabilized construction entrance and staging area.

Excess soil from the excavation work is to be removed from the site daily.

Silt fence, filter bags, pump arounds for the work areas to keep the work dry and the sediment in.

Contact information for construction support activity:

Nick Hernandez

240-398-0377 nhernandez@dfcci.net

2.4 Sequence and Estimated Dates of Construction Activities (Part III.F.2.c.vi of the permit)**Phase I**

Construction Start Date, work area is paving and grass field, no clearing/grubbing required.	December 2024
Estimated End Date of Construction Activities for this Phase	November 2025

Estimated Date(s) of Application of Stabilization Measures for Areas of the Site Required to be Stabilized	June 2025
Estimated Date(s) when Stormwater Controls will be Removed	June 2025

2.5 Authorized Non-Stormwater Discharges (Part III.F.2.e of the permit)

List of Authorized Non-Stormwater Discharges Present at the Site

Type of Authorized Non-Stormwater Discharge <i>You are required to identify the locations of these authorized non-stormwater discharges on your site map.</i>	Present at the construction site?
Discharges from emergency fire-fighting activities	☐ Yes ☒ No
Landscape irrigation;	☐ Yes ☒ No
Waters used to wash vehicles and equipment	☐ Yes ☒ No
Water used to control dust	☐ Yes ☒ No
Potable water including uncontaminated water line flushing (requires separate "HT" permit)	☐ Yes ☒ No
External building washdown (soaps/solvents are not used, and external surfaces do not contain hazardous substances)	☐ Yes ☒ No
Pavement wash waters	☐ Yes ☒ No
Uncontaminated air conditioning or compressor condensate	☐ Yes ☒ No
Uncontaminated, non-turbid discharges of ground water or spring water	☐ Yes ☒ No
Construction dewatering water	☒ Yes ☐ No

SECTION 3: DEWATERING AND USE OF CHEMICAL TREATMENT (Part III.F.2.c of the permit)

3.1 Dewatering Practices

General

Dewatering to allow for excavation of sediment from bottom of pond
--

Specific Dewatering Practices

Sump pit to dewater pond area to allow for grading activities	
Description: Insert a description of the dewatering practice to be installed	
Installation	January 2025
Maintenance Requirements	Sump pit is monitored for sediment laden water & reconstruction, replace geotextile and stone as needed on sediment tanks. Filter bags and pump arounds will be used to route the waters around the work areas. Corrective action is implemented frequently where they cease pumping and remove sediment from Tanks until the geotextiles/stone(s) are replaced and then if no improvement is noted, they throttle back the pumping operation accordingly. All discharge locations are in areas additionally protected by Silt Fence Installations

3.2 Chemical Treatment

Will this site use treatment chemicals? ☒ YES ☐ NO

Soil Types

List all the soil types (include soil types expected to be found in fill material) that are expected to be exposed during construction in areas of the project that will drain to chemical treatment systems:

Clay	N/A
------	-----

[Repeat as needed.]

Treatment Chemicals

List all treatment chemicals that will be used at the site and explain why these chemicals are suited to the soil characteristics:

List all treatment chemicals	Is the chemical suited to the soil characteristics?	Explain how the chemical is suited to the soil characteristics.
BHR P-50	☒ Yes ☐ No	The positively charged BHR P-50 neutralizes the negative charge of the clay and helps bind fine clay particles together into larger aggregates (flocs), which settle more easily or can be filtered out.

List all treatment chemicals, a description of the dosage to be used and the method of storage:

List all treatment chemicals	Describe the dosage for the treatment chemical	Describe the storage of the treatment chemical
BHR P-50	78.4 mg/L	BHR P-50 will be stored adjacent to the tank in the recommended spill containment berm.

Provide any additional applicable Safety Data Sheet information:

Please see the attached Safety Data Sheet	
---	--

Provide all additional local requirements affecting the use of treatment chemicals:

List all treatment chemicals	Is there any additional local requirement affecting the use of this chemical?	Explain the additional local requirement.
BHR P-50	☐ Yes ☒ No	N/A

Special Controls for Cationic Treatment Chemicals (if applicable)

If MDE authorized you to use cationic treatment chemicals, include the official authorization letter or other communication, and identify the specific controls and implementation procedures designed to ensure that your use of cationic treatment chemicals will not lead to an exceedance of water quality standards. Also, include any other approval authorities contacted for the approval.

Provide the name(s) of approval authorities contacted and date(s) contacted:

Maryland Department of the Environment	7/17/2025
---	------------------

Provide a brief explanation for the use of Cationic Treatment Chemicals:

Difficulties with dewatering the pond due to the high turbidity levels and unable to dewater the pond for approximately two weeks. The levels have consistently been in the 800-1000 NTU range. Attempted to utilize a portable sediment tank, but this has not improved the turbidity readings enough to fall under the 150 NTU threshold.

Training on Use of Additives

Describe the training that personnel who handle and apply chemicals have received prior to permit coverage, or will receive prior to the use of treatment chemicals:

List all treatment chemicals	Is there any specific training that personnel must receive prior to handling or applying this chemical?	Explain the training.
BHR P-50	☐ Yes ☒ No	Please see the attached Training Presentation

SECTION 4: POLLUTION PREVENTION STANDARDS (Part III.A.3 of the Permit)

4.1 Potential Sources of Pollution

Construction Site Pollutants

You must consider where potential spills and leaks could occur that contribute pollutants to stormwater discharges, and any known hazardous or toxic substances, such as PCBs and asbestos that will be disturbed or removed during construction.

Pollutant-Generating Activity	Pollutants or Pollutant Constituents (that could be discharged if exposed to stormwater)	Location on Site (or reference SWPPP site map where this is shown)
Excavation	Sediment	Length of the pond retrofit & bank/bottom repairs

4.2 Spill Prevention and Response

Spill prevention and response procedures (see Part I.D.5 and Part III.A.3.c.iv of the permit). You must include the following:

- o Procedures for expeditiously stopping, containing, and cleaning up spills, leaks, and other releases. Identify the name or position of the employee(s) responsible for detection and response of spills or leaks; and
- o Procedures for notification of appropriate facility personnel, emergency response agencies, and regulatory agencies where a leak, spill, or other release containing a hazardous substance or oil in an amount equal to or in excess of a reportable quantity consistent with Part III.A.3.f. and established under either 40 CFR 110, 40 CFR 117, or 40 CFR 302, occurs during a 24-hour period (see Part III.A.3.f). Contact information must be in locations that are readily accessible and available to all employees. You may also reference the existence of Spill Prevention Control and Countermeasure (SPCC) plans developed for the construction activity under Part 311 of the CWA, or spill control programs otherwise required by an NPDES permit for the construction activity, provided that you keep a copy of that other plan on site.

Silt fence along the excavation throughout the work area
Inlet protection on the inlets near the staging areas on pavement
Filter bag on the dewatering hose, pump arounds to keep the work areas dry

4.3 Fueling and Maintenance of Equipment or Vehicles (Part III.A.3.a in the Permit)

General

All major equipment/vehicle maintenance will occur off-site. Minor vehicle/equipment maintenance and fueling will occur at Site Access on pavement.

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: All major equipment/vehicle maintenance will occur off-site. Minor vehicle/equipment maintenance and fueling will occur at Site Access on pavement.	
Installation	Equipment and vehicle maintenance/fueling practices will be implemented at the commencement of site construction activities. Fuel vehicles will deliver fuel to onsite vehicles at the end of the site access route and the entrance to the work zone. Spill kits shall be onsite at all times during fueling. Any spills shall be cleaned up and disposed of immediately. Fueling will be located away from drainage conveyance on a stabilized surface that can be easily removed and replaced if contaminated. Drip pans and absorbents shall be on site and located under any leaky vehicles.
Maintenance Requirements	Equipment and vehicles will be checked for leaks daily. Leaks will be repaired immediately or affected vehicles/equipment will be removed from the site. Staging area will be checked for evidence of spills or leaks weekly. Sufficient spill cleanup materials will be stored onsite at all times during fueling. Absorbents shall be removed and replaced when contaminated. Drip pans will be emptied and waste disposed of properly as needed.

4.4 Washing of Equipment and Vehicles (Part III.A.3.b in the Permit)

General

Limited Vehicle and Equipment Washing

Specific Pollution Prevention Practices

Provide pollution prevention practice

Description: Limited Vehicle and Equipment Washing	
Installation	Vehicle and equipment washing on site is limited to wheel washing prior to leaving the site. Washing consists of spraying equipment with potable water. No detergents or solvents may be used. Runoff from spraying shall be directed to a MDE approved erosion and sediment control device.
Maintenance Requirements	See plans for standard maintenance requirements for erosion and sediment control device.

4.5 *Storage, Handling, and Disposal*

4.5.1 *Building Products (Part III.A.3.c.i in the Permit)*

General

N/A

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: N/A	
Installation	N/A
Maintenance Requirements	N/A

4.5.2 Pesticides, Herbicides, Insecticides, Fertilizers, and Landscape Materials (Part III.A.3.c.ii in the Permit)

General

N/A

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: N/A	
Installation	N/A
Maintenance Requirements	N/A

[Repeat as needed.]

4.5.3 Diesel Fuel, Oil, Hydraulic Fluids, Other Petroleum Products, and Other Chemicals (Part III.A.3.c.iii in the Permit)

General

Mobile fueling of equipment occurs at designated Staging area and in close proximity to Spill Containment kits. Spill kits shall be onsite at all times during fueling. Any spills shall be cleaned up and disposed of immediately.
Fueling will be located away from drainage conveyance on a stabilized surface that can be easily removed & replaced if contaminated.

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: Mobile fueling of equipment occurs at designated Staging area and in close proximity to Spill Containment kits.	
Installation	January 2025

Maintenance Requirements	Fueling will be located away from drainage conveyance on a stabilized surface that can be easily removed & replaced if contaminated. Absorbents shall be removed and replaced when contaminated. Drip pans shall be emptied and waste disposed of properly as needed.
---------------------------------	---

4.5.4 Hazardous or Toxic Waste (Part III.A.3.c.iv in the Permit)

General

N/A

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: N/A	
Installation	N/A
Maintenance Requirements	N/A

4.5.5 Construction and Domestic Waste (Part III.A.3.c.v in the Permit)

General

Construction waste will be disposed of daily or weekly at licensed landfills. A dumpster will be kept in the staging area

Specific Pollution Prevention Practices

Provide pollution prevention practice
Description: Proper housekeeping is supervised by the onsite Foreman who will use daily disposal of properly packaged and contained debris on a daily basis making sure not to house

hazardous materials for disposal in such bags. Solids generated by Building activities are also loaded promptly and disposed of accordingly at licensed landfills.	
Installation	Daily
Maintenance Requirements	All debris is removed daily.

4.5.6 Sanitary Waste (Part III.A.3.c.vi in the Permit)

General

A portable toilet will be provided at the staging area.

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: A portable toilet will be provided at the staging area. Portable toilets will be positioned on a secure, flat surface and will be outfitted with collection pans to serve as secondary containment.	
Installation	January 2025 and will be removed at the completion of construction activities.
Maintenance Requirements	Portable toilet will be inspected on a weekly basis and serviced on an as needed basis.

4.5.7 Washing of Applicators and Containers used for Paint, Concrete or Other Materials (Part III.A.3.d in the Permit)

General

N/A

Specific Pollution Prevention Practices

Provide pollution prevention practice

Description: N/A	
Installation	N/A
Maintenance Requirements	N/A

4.5.8 Fertilizers (Part III.A.3.e in the Permit)

General

Provide a general description of pollution prevention for the use of fertilizers
N/A

Specific Pollution Prevention Practices

Provide pollution prevention practice	
Description: N/A	
Installation	N/A
Maintenance Requirements	N/A

4.5.9 Releases in Excess of Reportable Quantities. (Part III.A.3.f in the Permit)

Discharges of hazardous substances and oil resulting from on-site spills are not authorized by this permit. (Part I.D.5). In the event of a discharge resulting from a spill of hazardous substances or oil from a construction site (Parts III.A.3.c.iii and Part III.A.3.c.iv), where the release is an amount equal to or in excess of a reporting quantity established under either 40 CFR Part 110, 40 CFR Part 117, or 40 CFR Part 302, occurring during a 24 hour period:

i. You shall notify the National Response Center (NRC) as soon as you have knowledge of the discharge in accordance with the requirements of 40 CFR Part 110, 40 CFR Part 117, and 40 CFR Part 302;

- 1-800-424-8802 or
- 202-267-2675 (in the Washington, DC metropolitan area)

ii. You shall notify the Maryland Department of the Environment as soon as you have knowledge of the discharge;

- Between 8AM and 5PM at 410-537-3510
- All other hours at (866) 633-4686

You must also, within seven (7) calendar days of knowledge of the release, provide a description of the release, the circumstances leading to the release, and the date of the release to the Department's compliance program. Local requirements may necessitate additional reporting of spills or discharges to local emergency response, public health, or drinking water supply agencies. No condition of this general permit shall release the permittee from any responsibility or requirements under other environmental statutes or regulations.

SECTION 5: INSPECTION, MAINTENANCE, AND CORRECTIVE ACTION

5.1 Inspection Personnel and Procedures (Part III.C of the Permit)

Personnel Responsible for Inspections	
Name	Nick Hernandez, foreman has green card certification
Certificate of attendance for a Responsible Personnel Training Program ☐ Yes ☐ No ☒ N/A	Insert date received certificate of attendance or attendance date
Has the Approval Authority waived the Certificate of Training requirement?	☐ Yes ☒ No ☐ N/A

Inspection Schedule

Standard Frequency:
☒ Every 7 calendar days and within 24 hours of a 0.25" rain or the occurrence of runoff from snowmelt sufficient to cause a discharge ☐ Every 4 business days
Increased Frequency (if applicable):
For areas of sites discharging to waters designated as Tier II. ☐ Every 4 calendar days and within 24 hours of a 0.25" rain
Rain Gauge Location (if applicable)
N/A

Inspection Report Forms

[See attached](#)

5.2 Corrective Action (Part III.D of the Permit)

Personnel Responsible for Corrective Actions

Name and Title: [Nick Hernandez, Foreman](#)

Telephone number: [240-398-0377](#)

Email: nhernandez@dfcci.net

Area of site responsible for: [All of it](#)

Corrective Action Forms

See attached

SECTION 6: TRAINING (Part III.E of the Permit)

Documentation for Completion of Training

Name	Describe Training	Completion date
Nick Hernandez	State Green Card	

SECTION 7: EROSION AND SEDIMENT CONTROLS (Part III.F.f.i)

7.1 Stream Protection Zone (Natural Buffers or Equivalent Sediment Controls) (Part III.F.f.ii)

Buffer Compliance Alternatives

Are there any disturbance within the Stream Protection Zone? ☐ YES ☒ NO

Check the compliance alternative that you have chosen:

- ☐ (i) I will provide and maintain a 50-foot (100-foot average within a Tier II) undisturbed natural buffer.

(Note (1): You must show the 50-foot boundary line of the natural buffer on your site map.)

(Note (2): You must show on your site map how all discharges from your construction disturbances through the natural buffer area will first be treated by the site's erosion and sediment controls. Also, show on the site map any velocity dissipation devices used to prevent erosion within the natural buffer area.)

- ☐ (ii) I will provide and maintain an undisturbed natural buffer that is less than 50 feet and is supplemented by additional erosion and sediment controls, which in combination achieves the sediment load reduction equivalent to a 50-foot undisturbed natural buffer.

(Note (1): You must show the boundary line of the natural buffer on your site map.)

(Note (2): You must show on your site map how all discharges from your construction disturbances through the natural buffer area will first be treated by the site's erosion and sediment controls. Also, show on the site map any velocity dissipation devices used to prevent erosion within the natural buffer area.)

7.2 Perimeter Controls (Part III.F.f.ii)

General

Silt fence will be installed along the downstream side of the Limits of Disturbance, See ESC Plans
Inlet protection will be installed on all inlets downstream of the work & staging areas, See ESC Plans.
Filter bags, sump pit, pump arounds will all be installed within the Limits of Disturbance, See ESC Plans

Specific Perimeter Controls

Silt Fence	
Description: Silt fence will be installed along the downstream side of the Limits of Disturbance, See ESC Plans	
Installation	January 2025
Maintenance Requirements	Sediment will be removed before it has accumulated to no more than one half of the above ground height of silt fencing. See silt fence standard details on plan set for additional maintenance specifications.

Inlet Protection	
Description: Inlet protection will be installed on all inlets downstream of the work area.	
Installation	January 2025
Maintenance Requirements	Remove accumulated sediment after each rain event. See inlet protection standard details on plan set for additional maintenance specifications.

7.3 Sediment Track-Out (Part III.F.f.ii)

General

Stabilized Construction Entrances with rock will be used at each entrance from pavement to the work areas.	

Specific Track-Out Controls

Insert name of trackout control to be installed	
Description: N/A	
Installation	N/A
Maintenance Requirements	N/A

7.4 Site Stabilization

- Stabilization measures (see Part III.A.2.f). You must include the following:
 - The specific vegetative and/or non-vegetative practices that will be used;
 - The stabilization deadline that will be met in accordance with Part III.A.2.f;
 - If complying with deadlines for sites affected by unforeseen circumstances that delay the initiation and/or completion of vegetative stabilization, document the circumstances and the schedule for initiating and completing stabilization.

Insert name of site stabilization practice	
☒ Vegetative ☒ Non-Vegetative ☒ Temporary ☒ Permanent	
Description: Temporary stabilization practices include seeding cool season and warm season grasses. Permanent stabilization practices include seeding installation. All seeding practices will conform to all requirements of "2011 Maryland Standard and Specifications for Soil Erosion Sediment Control".	
Installation	See Sediment Control Plans for installation specifications
Completion	Following initial disturbance or re-disturbance, permanent or temporary stabilization will be completed within 3 calendar days as to the surface of all slopes steeper than 3:1 and 7 calendar days as to all other disturbed or graded areas on the site.
Maintenance Requirements	See Sediment Control Plans for maintenance specifications

If unforeseen circumstances have delayed the initiation and/or completion of vegetative stabilization, please provide a description below:

N/A

Provide the name(s) of approval authority and/or MDE Inspector contacted and date(s) contacted:

Prince George's County & MDE Construction inspectors will be assigned before the pre-construction meeting, but are not at this time.	
--	--

7.5 *Stockpiled Sediment or Soil*

General

There is one stockpile onsite

Specific Stockpile Controls

Description: See Sediment Control Plans for installation specifications	
Installation	Stockpile will be surrounded by silt fence and tree protection fencing. Soil will be placed at no steeper than 3:1 slopes with a maximum height of 5 ft.
Maintenance Requirements	See Sediment Control Plans for maintenance specifications

7.6 Minimize Dust

General

Wheel washing will be done at the site access before leaving the concentrated waterways for pavement.

Specific Dust Controls

Provide pollution prevention practice	
Description: Limited Vehicle and Equipment Washing	
Installation	Vehicle and equipment washing on site is limited to wheel washing prior to leaving the site. Washing consists of spraying equipment with potable water. No detergents or solvents may be used. Runoff from spraying shall be directed to a MDE approved erosion and sediment control device.
Maintenance Requirements	See plans for standard maintenance requirements for erosion and sediment control device.

7.7 Minimize Steep Slope Disturbances

General

Steep slopes are within the project area.

Specific Steep Slope Controls

Description: Erosion Control Mats, Heavy Duty Mulch Mats, Temporary Stream Diversion Wall	
Installation	See Sediment Control Plans for installation specifications
Maintenance Requirements	See Sediment Control Plans for maintenance specifications

7.8 Topsoil

General

Topsoil will be salvaged onsite and reused in the excavation with excess being hauled offsite or held temporarily in the onsite stockpile area.

Specific Topsoil Controls

Temporary storage in Stockpile	
Description: See Sediment Control Plans for installation specifications	
Installation	Stockpile will be surrounded by silt fence and tree protection fencing. Soil will be placed at no steeper than 3:1 slopes with a maximum height of 5 ft.
Maintenance Requirements	See Sediment Control Plans for maintenance specifications

7.9 Soil Compaction

General

Soil is required to be compacted to 95% within the embankment for the wet pond retrofit. See Prince George's County Construction Manual for details about compaction.

Erosion Control Mats & Heavy Duty Mulch Mats will be used for the site access to limit soil compaction in the work area.

Specific Soil Compaction Controls

Equipment Used for trench compaction: jumping jack compactors, trench rollers, & asphalt smooth drum rollers	
Description: See Sediment Control Plans for installation specifications	
Installation	Built of hardwood timber 8, 10, or 12-inches thick and 8 to 40 feet long, these construction mats for wetlands are made to support heavy machinery
Maintenance Requirements	See Sediment Control Plans for maintenance specifications

7.10 Storm Drain Inlets

General

Inlet protection will be installed per the MDE Construction Standard Details.

Specific Storm Drain Inlet Controls

Curb & Standard Inlet Protection MDE Details	
Description: Inlet protection will be installed per the MDE Construction Standard Details.	
Installation	January 2025
Maintenance Requirements	Remove accumulated sediment after each rain event. See inlet protection standard details on plan set for additional maintenance specifications.

7.11 Compliance with Other Requirements

- i. *Threatened and Endangered Species Protection. Include documentation required in Part III.A.2.n supporting your eligibility with regard to the protection of State threatened and endangered species and designated critical habitat.*
- ii. *Safe Drinking Water Act Underground Injection Control (UIC) Requirements for Certain Subsurface Stormwater Controls. If you are using any of the following stormwater controls at your site, document any contact you have had with the Department for implementing the requirements for underground injection wells in the Safe Drinking Water Act and EPA's implementing regulations at 40 CFR 144 - 147. Such controls would generally be considered Class V UIC wells:*
- iii. *Infiltration trenches (if stormwater is directed to any bored, drilled, driven shaft or dug hole that is deeper than its widest surface dimension, or has a subsurface fluid distribution system);*
- iv. *Commercially manufactured pre-cast or pre-built proprietary subsurface detention vaults, chambers, or other devices designed to capture and infiltrate stormwater flow; and*
- v. *Drywells, seepage pits, or improved sinkholes (if stormwater is directed to any bored, drilled, driven shaft or dug hole that is deeper than its widest surface dimension, or has a subsurface fluid distribution system).*

SECTION 8: CERTIFICATION AND NOTIFICATION

Instructions – Certification statement

The following certification statement must be signed and dated by a person who meets the requirements.

This certification must be re-signed in the event of a SWPPP Modification.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name and Title:	Sharon K. Freiland, PE	Senior Project Manager
Signature and Date:		12/16/2024


SECTION 9: Appendices

9.1 Amendment Log


Use the table below to record any SWPPP Amendments.

No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]

9.2 Site Maps (Part III.F.2.d of the permit)



Vicinity Map



Site Map 1 Showing LOD, Environmental Features, & SWM Facilities

9.5 Grading and Stabilization Activities Log

Use the table below to record any grading/stabilization activities.

Date Grading Activity Initiated	Description of Grading Activity	Description of Stabilization Measure and Location	Date Grading Activity Ceased (Temporary or Permanent)	Date When Stabilization Measures Initiated
Date			Date ☐ Temporary ☐ Permanent	Date
Date			Date ☐ Temporary ☐ Permanent	Date
Date			Date ☐ Temporary ☐ Permanent	Date
Date			Date ☐ Temporary ☐ Permanent	Date

9.6 Rainfall Log

Use the table below to record the rainfall gauge readings at the beginning and end of each workday.

Month/Year			Month/Year			Month/Year		
Day	Start time	End time	Day	Start time	End time	Day	Start time	End time
1			1			1		
2			2			2		
3			3			3		
4			4			4		
5			5			5		
6			6			6		
7			7			7		
8			8			8		
9			9			9		
10			10			10		
11			11			11		
12			12			12		
13			13			13		
14			14			14		
15			15			15		
16			16			16		
17			17			17		
18			18			18		
19			19			19		
20			20			20		
21			21			21		
22			22			22		
23			23			23		
24			24			24		

Month/Year			Month/Year			Month/Year		
Day	Start time	End time	Day	Start time	End time	Day	Start time	End time
25			25			25		
26			26			26		
27			27			27		
28			28			28		
29			29			29		
30			30			30		
31			31			31		

9.6 SWPPP Training Log

You may use the sample below as a template to record specific personnel training.

Stormwater Pollution Prevention Training Log

Project Name:
Project Location:
Instructor's Name(s):
Instructor's Title(s):

Course Location	Date	Course Length (hours)

Stormwater Training Topic: *(check as appropriate)*

- | | |
|--|---|
| ☐ Sediment and Erosion Controls | ☐ Emergency Procedures |
| ☐ Stabilization Controls | ☐ Inspections/Corrective Actions |
| ☐ Pollution Prevention Measures | ☐ Other: _____ |

Specific Training Objective:

Attendee Roster:

No.	Name of Attendee	Company
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		

(attach additional pages as necessary)



Prince George's County
Department of Permitting, Inspections
and Enforcement
INSPECTIONS DIVISION
9200 Basil Court, Suite 307
Largo, Maryland 20774
(301) 883-3820 ♦ FAX: (301) 883-3873



CONSTRUCTION INSPECTION REPORT

Site: _____ Inspector: _____ Date: _____

Permit #: _____ Expires: _____ ☐ Revision ☐ Renewal ☐ Required

SCD #: _____ Expires: _____ ☐ Revision ☐ Renewal ☐ Required

Notified Owner: _____ Contractor: _____ Other: _____

Inspection Type: ☐ Pre-Construction ☐ Complaint ☐ Meeting ☐ Routine ☐ Follow-up

Responsible Party On Site: ☐ Yes ☐ No **Site Activity:** ☐ Clearing ☐ Grading ☐ Site Work ☐ SWM ☐ Utilities ☐ Bldg. ☐ Road Const.

GENERAL

Initial Inspection (Approved)

☐ Yes ☐ No

☐ Okay to Enter Clearing/Grading Phase

Off-Site Sediment (Occurrence)*

☐ Yes ☐ No

☐ Obtain Reinspection

*Subject to \$1,000/Day Fine

EROSION & SEDIMENT CONTROL

IN COMPLIANCE

RIGHT-OF-WAY INSPECTIONS

APPROVED

Sequence of Construction

☐ Yes ☐ No

Subgrade

☐ Yes ☐ No

TCP II Protection

☐ Yes ☐ No

Subbase

☐ Yes ☐ No

Limits of Disturbance (LOD)

☐ Yes ☐ No

Curb/Gutter

☐ Yes ☐ No

CBCA Protection

☐ Yes ☐ No

Underdrain

☐ Yes ☐ No

Stabilized Construction Entrance (SCE)

☐ Yes ☐ No

Proof Roll

☐ Yes ☐ No

Silt Fence/Super Silt Fence

☐ Yes ☐ No

Driveway Apron

☐ Yes ☐ No

Earth Dike/ A1 A2 A3 B1 B2 B3

☐ Yes ☐ No

Traffic Maintenance

☐ Yes ☐ No

Sediment Basin/Trap*

☐ Yes ☐ No

Base Paving

☐ Yes ☐ No

Stabilization/Temporary Permit

☐ Yes ☐ No

Intermediate Paving

☐ Yes ☐ No

Stone Outlet Structure (SOS)

☐ Yes ☐ No

Surface Paving

☐ Yes ☐ No

Inlet Protection/Std., Curb, at Grade

☐ Yes ☐ No

Punch List Repairs

☐ Yes ☐ No

Waterway Crossing

☐ Yes ☐ No

Subgrade/Sidewalks

☐ Yes ☐ No

Pipe Slope Drain

☐ Yes ☐ No

Core Results

☐ Yes ☐ No

E&S Control Removal (Authorized)

☐ Yes ☐ No

Rural Drainage Swales

☐ Yes ☐ No

Waste Materials

☐ Yes ☐ No

Subgrade

☐ Yes ☐ No

Correct the following on Sediment Trap/Basin No. _____

*A) Stabilize B) Baffle Board C) Weir D) Outfall E) Riprap Inflow Protection F) Safety Fence G) Restore Bottom Elevation
H) Riser I) Anti Vortex Device J) Emergency Spillway K) Barrel Pipe L) Trash Rack M) Dewatering Device N) Sump Pit

COMMENTS:

All items in non-compliance must be repaired in accordance with all applicable codes, standards, specifications, and the approved plans by the compliance date shown. Failure to comply may result in any or all of the following actions being taken on this site:

ENFORCEMENT ACTION TAKEN: ☐ Violation Notice ☐ Stop Work Order ☐ Civil Citation/Amount: \$ _____

Compliance Date: _____ **Extended From:** _____

Permittee Representative Signature

Date

MANDATORY INSPECTIONS/SEQUENCE OF WORK.

The following sequence of inspections **ARE MANDATORY INSPECTIONS (4-290 Inspections & Supervision).**

Obtain written Inspection approval prior to proceeding to each activity.

Pre-Construction Meeting

TCP II Inspection — Installation of Tree Conservation/Protection

Initial Inspection — Installation of all required Erosion & Sediment Controls to include Stabilization

Authorization to Clear/Grade — Upon written approval of Initial Inspection, okay to enter clearing/grading phase

Authorization to Remove Sediment Controls — Obtain written authorization from Inspector prior to removal of any E&S controls

FAILURE TO OBTAIN THESE INSPECTIONS WILL RESULT IN VIOLATIONS, STOP WORK ORDERS, AND FINES UP TO \$1,000 PER DAY.

FOLLOW THE PLAN SEQUENCE OF CONSTRUCTION! Observe the requirements as they relate between the Woodland Conservation Plan — Type II, the Erosion and Sediment Control Plan, Storm Drain–Stormwater Management Plan, and the Grading/Site Development Plan. Obtain clarification from the Site Development Inspector as to which work items can be done simultaneously, if any.

EROSION & SEDIMENT CONTROLS STANDARDS. Adhere closely to plan details for each erosion and sediment control device. Observe all relative methods, specifications, elevations and dimensions. Each device required should have detail in the plan. Refer to the latest edition of the *Maryland Standards and Specifications for Erosion and Sediment Control*. These are the MINIMUM requirements — **NO EXCEPTIONS.**

DO NOT GO BEYOND THE APPROVED LIMITS OF DISTURBANCE! Buffer areas, wetland/floodplain areas and tree/vegetative save areas are to be protected to prevent disturbance. If unauthorized disturbance has occurred, notify the Site Development Inspector immediately to resolve the matter. **Note:** It is the responsibility of the owner/permittee to utilize the necessary resources to verify the location of tree save areas and limits of disturbance are in full compliance with the approved plans.

INITIAL CLEARING WORK ONLY FOR EROSION AND SEDIMENT CONTROLS.

INITIAL INSPECTION APPROVAL. Mandatory Inspection. After erosion and sediment controls have been installed and stabilized, **obtain written inspection approval prior** to any further disturbance or grading and subsequent site development.

EXCAVATIONS. The sides of temporary excavations and trenches made for foundations, buildings and utility installations shall be protected, shored or sloped as required by regulations of the Maryland State Department of Labor and Industry. The toll-free number in Maryland is 1-800-492-6226.

STABILIZATION. Very important. Seed, Lime Fertilizer, Mulch, & Tack. Hydro-seeding or Sod.

STABILIZATION IS THE BEST DEFENSE AGAINST EROSION — AND REDUCES MAINTENANCE COSTS. Erosion and Sediment Controls must be stabilized within **3 days**. Areas that have been disturbed and are not actively being worked as well as areas that are on final grade must be stabilized within **7 days**. Stabilization requirements are detailed in the plan. Unless otherwise indicated, areas to be stabilized shall require four inches of topsoil and other soil amendments as necessary. Refer to Stabilization Notes and Details on Plans.

KEEP STREETS, CURBS, GUTTERS, AND SIDEWALKS CLEAN AT ALL TIMES. If mud is tracked onto a street, do not hose into any storm drain unless the storm drain outfalls into an approved erosion and sediment control device. Sediment tracked onto streets is subject to immediate issuance of a civil citation up to \$1,000 per day.

TRANSITION FROM ROUGH GRADE TO FINAL GRADE. Sites that are opened and mass graded under a Rough Grading Permit are required to revise the Grading Permit to a Fine Grade/Site Development Permit prior to initiating other site work such as house construction, recreational areas, athletic fields, tot-lots and hiker/biker trails or other site amenities pursuant to an approved Site Plan.

SCD (EROSION & SEDIMENT CONTROL PLANS) PLANS/UPDATE & RENEWAL. Approved SCD plans remain valid for two (2) years, (except surface mines and landfill plans, which remain valid for five (5) years). It is the responsibility of the Permittee to maintain current SCD plans until Final acceptance of the permit. (Subtitle 4, Division 3, 4-299, & COMAR 26.17.01.08F.09C)

MAINTENANCE OF EROSION & SEDIMENT CONTROLS/SELF-DIRECTED REPAIRS. Very Important. Maryland State Law (COMAR 26.09.01.06) requires “responsible personnel” (i.e., owner, contractor, foreman, superintendent, project engineer, etc.) who is in charge of on-site clearing and grading operations or sediment control associated with a project shall hold a current State Certificate of Training in Erosion & Sediment Control. It is further required that “Self-Directed Repairs” of on-site erosion & sediment controls be implemented by the Permittee. This person shall inspect the erosion and sediment controls on a daily basis and make self-directed repairs in accordance with the approved plans and specifications. Consult with the Inspector if there are any questions or necessary changes to the plans.

FAILURE TO MAINTAIN E&S CONTROLS WILL RESULT IN VIOLATIONS, STOP WORK ORDERS, AND FINES UP TO \$1,000 PER DAY.

SEPTIC SYSTEMS. Very Important. Sites utilizing Septic Systems must pay particular attention to the proposed limits of disturbance of septic areas. Encroachment or disturbance in these areas may result in significant delays or suspension of permit. It is the responsibility of the permittee to obtain all necessary inspections from the Health Department. Any questions regarding septic systems may be referred to the Health Department at (301) 883-7681.

PERMITS/PLANS. All work must be performed in accordance with the approved plans, Code, Standards and Specifications, and completed within the time frame of the Permit. It is the responsibility of the Permittee to maintain current plans, to include all applicable revisions and permits.

FILLS. Areas receiving FILL under a grading permit, which are shown on the approved plan as supporting structures or pavement, must be properly placed and compacted as required for that class of fill and be certified by a Maryland Registered Professional Engineer. Fill must be placed in locations as noted on the approved permitted grading and/or site development plan — any changes require plan/permit revision.

CERTIFICATIONS & REPORTS. *Certifications shall be signed and sealed by a Maryland Registered Professional Engineer.*

Any work requiring Certification and/or Reports pursuant to Code and/or at the discretion of the Director shall be submitted within thirty (30) days of completion, including but not limited to: Fills, Grading, Storm Drain & SWM Systems, Pipes, Structures, Embankment/Core Trench, Anti-Seep Collars, Concrete, Retaining Structures, Reforestation, CBCA, Landscaping ADA/Handicap, and Site Development. Certifications shall attest that all work has been completed in accordance with the approved plan, specifications, and the Prince George's County Code.

