

**STANDARD EROSION AND SEDIMENT CONTROL NOTES**

- The permittee shall notify the Department of Permitting Services (DPS) forty-eight (48) hours before commencing any land disturbing activity and, unless waived by the Department, shall be required to hold a pre-construction meeting between them or their representative, their engineer, and an authorized representative of the Department.
- The permittee must obtain inspection and approval by DPS at the following points:
  - At the required pre-construction meeting.
  - Following installation of sediment control measures and prior to any other land disturbing activity.
  - During the installation of a sediment basin or stormwater management structure at the required inspection points (see Inspection Checklist on plan). Notification prior to commencing construction is mandatory.
  - Prior to removal or modification of any sediment control structure(s).
  - Prior to final acceptance.
- The permittee shall construct all erosion and sediment control measures per the approved plan and construction sequence, shall have them inspected and approved by the Department prior to beginning any other land disturbing activity, and shall not remove any erosion or sediment control measure without prior permission from the Department.
- The permittee shall protect all points of construction ingress and egress to prevent the deposition of materials onto traveled public thoroughfare(s). All materials deposited onto public thoroughfare(s) shall be removed immediately.
- The permittee shall inspect periodically and maintain continuously in effective operating condition, all erosion and sediment control measures until such time as they are removed with prior permission from the Department. The permittee is responsible for immediately repairing or replacing any sediment control measures which have been damaged or removed by the permittee or any other person.
- \* Following initial soil disturbance or re-disturbance, permanent or temporary stabilization must be completed within:
  - Three (3) calendar days as to the surface of all perimeter dikes, swales, ditches, perimeter slopes and all slopes steeper than 3:1 horizontal to 1 vertical (3:1), and
  - Seven (7) calendar days as to all other disturbed or graded areas on the project site not under active grading.

All areas disturbed outside of the perimeter sediment control system must be minimized and stabilized immediately. Maintenance must be performed as necessary to ensure continued stabilization.

- The permittee shall apply "soil, seed, and anchored straw mulch, or other approved stabilization measures to all disturbed areas within seven (7) calendar days after stripping and grading activities have ceased on that area. Maintenance shall be performed as necessary to ensure continued stabilization. Active construction areas such as borrow or stockpile areas, roadway improvements, and areas within fifty (50) feet of a building under construction may be exempt from this requirement, provided that erosion and sediment control measures are installed and maintained to protect those areas.
- Prior to removal of sediment control measures, the permittee shall stabilize all contributory disturbed areas with required soil amendments and topsoil, using seed or an approved permanent seed mixture and an approved anchored mulch. Wood fiber mulch may only be used in seeding season when the slope does not exceed 10% and grading has been done to promote sheet flow drainage. Areas brought to finished grade during the seeding season shall be permanently stabilized within seven (7) calendar days of establishment. When property is brought to finished grade during the months of November through February, and permanent stabilization is found to be impractical, an approved temporary seed and straw anchored mulch shall be applied to disturbed areas. The final permanent stabilization of such property shall be completed prior to the following April 15.
- The site permit, work, materials, approved SCSM plans, and test reports shall be available at the site for inspection by duly authorized officials of Montgomery County.
- Surface drainage flows over unestablished cut and fill slopes shall be controlled by either preventing drainage flows from traversing the slopes or by installing mechanical devices to lower the water down slope without causing erosion. Dikes shall be installed and maintained at the top of cut or fill slopes until the slope and drainage area to it are fully stabilized, at which time they must be removed, and final grading done to promote sheet flow drainage. Mechanical devices must be provided at points of concentrated flow where erosion is likely to occur.
- Permanent swales or other points of concentrated water flow shall be stabilized within 3 calendar days of establishment with "soil or seed with an approved erosion control matting or other approved stabilization measures.

March 2024

**GENERAL NOTES**

- VERTICAL DATUM IS BASED ON NAVD 29. FROM W.S.C. PLAN #WAS 1941-0092. BENCHMARKS USED ARE SEWER MANHOLE NO. 8112 AND NO. 8113. THE VERTICAL DATUM ON THIS PLAN IS FROM FIELD SURVEY METHODS BY MHG ON JANUARY 4, 2021 AND MEETS NATIONAL MAP ACCURACY STANDARDS FOR 1:240 SCALE TOPOGRAPHY. BY SHOWING THE VERTICAL DATUM AT A LARGER SCALE DOES NOT CHANGE THE ACCURACY STANDARDS OF THIS DATUM. ANY LARGER SCALE DETAIL IS FOR HORIZONTAL LOCATION CLARIFICATION ONLY.
- HORIZONTAL DATUM IS BASED ON THE MARYLAND COORDINATE SYSTEM NAD 83(2011) DATUM AS PROJECTED BY NGS. SMARTNET NORTH AMERICA VERTICAL REFERENCE STATION SYSTEM (VRS) WAS USED TO ESTABLISH THE HORIZONTAL CONTROL FOR THIS SITE ON JANUARY 5, 2021. THE COMBINED SCALE FACTOR FOR THIS SITE IS 1.000626175051. THIS SURVEY MEETS THE POSITIONAL TOLERANCE AS SPECIFIED BY TITLE 9, SUBTITLE 13, CHAPTER 6, SECTIONS 04 AND 12 OF THE MINIMUM STANDARDS OF PRACTICE FOR LAND SURVEYORS.
- THE HORIZONTAL AND VERTICAL TOLERANCES FOR THIS DRAWING MEET OR EXCEEDS THE NATIONAL MAP STANDARDS FOR 1:240 SCALE MAP.
- FIELD SURVEY METHODS WERE USED IN THE COMPILATION OF THE TOPOGRAPHICAL DATA SHOWN ON THIS PLAN. THE FIELD SURVEY WAS PERFORMED BY MHG ON JANUARY 4, 2021 THROUGH JANUARY 11, 2021.
- TOPOGRAPHICAL AND UTILITY INFORMATION SHOWN WITHIN WAYNE AVENUE RIGHT-OF-WAY IS REPRODUCED FROM PURPLE LINE LIGHT RAIL SEGMENT 3 PLANS, DATED FEBRUARY 06, 2020, PROVIDED BY MTA.
- THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN THEIR APPROXIMATE LOCATIONS FROM AVAILABLE RECORDS AND MARKINGS FOUND IN THE FIELD IN ACCORDANCE WITH THE STANDARD GUIDELINE FOR THE COLLECTION AND DEPICTION OF EXISTING SUBSURFACE UTILITY DATA. ASCE STANDARD 38-22, QUALITY LEVEL C. THE EXACT LOCATIONS OF ALL UNDERGROUND UTILITIES SHOULD BE VERIFIED BY "MISS UTILITY" PRIOR TO EXCAVATION. MHG DOES NOT EXPRESS OR IMPLY ANY GUARANTEE OR WARRANTY AS TO THE LOCATION OR EXISTENCE OF ANY UNDERGROUND UTILITY.
- NO NON-TIDAL WETLANDS HAVE BEEN IDENTIFIED WITHIN THE LIMITS OF THIS PROJECT, UNLESS OTHERWISE NOTED.
- NO REGULATED 100-YEAR FLOODPLAINS HAVE BEEN IDENTIFIED WITHIN THE LIMITS OF THIS PROJECT, UNLESS OTHERWISE NOTED.
- NO STREAM VALLEY BUFFERS HAVE BEEN IDENTIFIED WHICH AFFECT THIS PROJECT, UNLESS OTHERWISE NOTED.

**811**  
Know what's below.  
Call before you dig.

**FOR UTILITY LOCATIONS CONTACT "ONE CALL" AT 811 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION**

**DESIGN CERTIFICATION**

I hereby certify that this plan has been prepared in accordance with the 2011 Maryland Standards and Specifications for Soil Erosion and Sediment Control, Montgomery County Department of Permitting Services Executive Regulations 5-90, 7-02AM and 36-90 and Montgomery County Department of Transportation "Storm Drain Design Criteria" dated June 10, 2014.

*Stephen E. Crum, P.E.*  
Design Engineer Signature  
Stephen E. Crum, P.E.  
Printed Name  
16905  
Registration Number

01-16-2026  
Date

**CERTIFICATION OF THE QUANTITIES**

I hereby certify that the estimated total amount of excavation and fill as shown on these plans has been computed to be 2,760 cubic yards of excavation, 972 cubic yards of fill and the total area to be disturbed, as shown on these plans, has been determined to be 140,813 square feet.

*Stephen E. Crum, P.E.*  
Signature  
Stephen E. Crum, P.E.  
Printed Name and Title  
16905  
Registration Number

01-16-2026  
Date

Note: The earthwork cut and fill quantities and the area of disturbance indicated in this certificate are calculated for the purpose of plan approval and shall not be used for contractual obligations.

**RUNOFF STATEMENT**

I understand that DPS approval of this sediment control/stormwater management plan is for demonstrated compliance with required environmental runoff treatment standards. This DPS sediment control/stormwater management plan approval does not relieve me of professional responsibility. I have analyzed the proposed design for sediment control permit no. 295872 and hereby state that, based upon my background, training and experience, I have determined that the proposed improvements shown on this plan meet relevant laws and regulations. I further acknowledge that I have analyzed the post development drainage patterns for this project from the standpoint of my responsibilities under current Maryland Law and have determined that if permission is required from adjacent property owners, it has been obtained and copies of those permissions have been made available to DPS.

*Stephen E. Crum, P.E.*  
Engineer Signature  
Stephen E. Crum, P.E.  
Printed Name  
16905  
Registration Number

01-16-2026  
Date

**OWNER'S/DEVELOPER'S CERTIFICATION**

I/We hereby certify that all clearing, grading, construction and/or development will be done pursuant to this plan and that any responsible personnel involved in the construction project will have a Certificate of Attendance at a Department of Natural Resources approved training program for the control of sediment and erosion before beginning the project.

*Daniel J. Groszek, Sr*  
Signature  
Daniel J. Groszek, Sr Construction Manager  
Printed Name and Title

1/31/25  
Date

**PROPERTY INFORMATION**

2.47 ACRES  
DISTURBED AREA:  
3.23 ACRES  
ZONING:  
CRT-1.5, C-0, R-1.5, H-65  
SOUTH SLOGO CREEK (USE CLASS I)  
AREA COVERED UNDER THIS PERMIT:  
PARCEL P077 AND SURROUNDING RIGHTS-OF-WAY REDEVELOPMENT

**DEPARTMENT OF PERMITTING SERVICES**

March 19, 2024

Mr. Trevor Hughes  
March 19, 2024  
Page 2 of 2

Payment of a stormwater management contribution in accordance with Section 2 of the Stormwater Management Regulation 4-50 is required.

This letter must appear on the sediment control/stormwater management plan at its initial submittal. The consent approval is based on all stormwater management structures being located outside of the Public Utility Easement, the Public Improvement Easement, and the Public Right of Way unless specifically approved on the consent plan. Any emergence from the information provided to this office, or additional information received during the development process, or a change in an applicable Executive Regulation may constitute grounds to rescind or amend any approval actions taken, and to reevaluate the site for additional or amended stormwater management requirements. If there are subsequent additions or modifications to the development, a separate consent request shall be required.

If you have any questions regarding these actions, please feel free to contact Patrick Fitzgerald at 240-777-6392. Patrick.Fitzgerald@montgomerycountymd.gov

Sincerely,  
*Mark E. O'Rourke*  
Mark E. O'Rourke, Manager  
Water Resources Section  
Division of Land Development Services

cc: Neil Braumman  
SRM File # 200011

Details:  
REQ. Required/Proposed 1,000 of 1,000 of  
RE. Required/Proposed 1,237/567  
STRUC./UTIL./NA  
WATERED: N/A

Area:  
REQ. Required/Proposed 3,860 of 606 of  
RE. Required/Proposed 247/447  
STRUC./UTIL./NA  
WATERED: 2,201.14

RE:  
**COMBINED STORMWATER MANAGEMENT CONCEPT/DEVELOPMENT STORMWATER MANAGEMENT PLAN** for Sprongate Road Senior Living Facility Preliminary Plan # 120240030 SRM File # 200011  
Tract Size/Zone: 2.96 ac.  
Total Concept Area: 3.23 ac.  
Parcel(s): P077  
Waterbody: Seneca Creek  
Redevelopment (Yes/No): Yes

Dear Mr. Hughes:

Based on a review by the Department of Permitting Services Review Staff, the stormwater management concept for the above-mentioned site is acceptable. The plan proposes to meet required stormwater management goals on-site via the use of micro-borelation. Stormwater requirements for disturbance in the right-of-way have been computed separately and are met partially via grass treebs and non-woody riparian, and a partial sewer of stormwater management requirements been requested to the work within the public right of way due to site constraints. The stormwater management sector is hereby granted. The on-site portion of the project will provide full stormwater management compliance.

The following items will need to be addressed during the detailed sediment control/stormwater management plan stage:

- A detailed review of the stormwater management computations will occur at the time of detailed plan review.
- An engineered sediment control plan must be submitted for this project.
- All filtration media for manufactured best management practices, whether for new development or redevelopment, must consist of MDE approved material.
- Trined planter box systems must be designed so that the receiving flow is split as evenly as practicable among each cell.

This list may not be all-inclusive and may change based on available information at the time.

**RECORD DRAWING CERTIFICATION**

A record set of approved Sediment Control/Stormwater Management plans must be maintained on-site at all times. In addition to stormwater management items, these plans must include the number and location of all trees proposed to be planted to comply with the Tree Canopy Law. Any approved modifications or deletions of stormwater practices or tree canopy plantings or information must be shown on this record set of plans and on the Tree Canopy Requirements table. Upon completion of the project, this record set of plans, including hereon, this signed Record Drawing Certification, must be submitted to the MCDPS inspector. In addition to this Record Drawing Certification, a formal Stormwater Management As-Built submission is required (1) is not required for this project.

If this project is subject to a Stormwater Management Right of Entry and Maintenance Agreement, that document is recorded in Montgomery County Land Records at:

Liber N/A Folio N/A - This Record Drawing will serve as referenced in the recorded document.

\*This record drawing accurately and completely represents the stormwater management practices and tree canopy plantings as they were constructed or planned. All stormwater management practices were constructed per the approved Sediment Control / Stormwater Management plans or subsequent approved revisions.\*

NA  
Owner/Developer Signature  
FIELD CHECK OF RECORD DRAWING BY MCDPS INSPECTOR: INITIALS: \_\_\_\_\_ DATE: \_\_\_\_\_


APPROVED  
Department of Permitting Services  
Permit # **SEDIMENT-295872**  
Date **1/28/2026**  
Stamped By: Mark Etheridge

**RELATED REQUIRED PERMITS**

To be completed by the contractor and placed on the first sheet of the Sediment Control Stormwater Management plan for all projects.  
IT IS THE RESPONSIBILITY OF THE PERMITTEE/OWNER OF THIS SITE TO OBTAIN ALL REQUIRED PERMITS PRIOR TO ISSUANCE OF THE SEDIMENT CONTROL PERMIT

TYPE OF PERMIT	REQD	NOT REQD	PERMIT #	EXPIRATION DATE	WORK RESTRICTION DATES
MCDPS Floodplain District		<input checked="" type="checkbox"/>			
WATERWAYS/WETLAND(S):					
a. Corps of Engineers		<input checked="" type="checkbox"/>			
b. MDE		<input checked="" type="checkbox"/>			
c. MDE Water Quality Certification		<input checked="" type="checkbox"/>			
MDE Dam Safety		<input checked="" type="checkbox"/>			
* DPS Roadside Tree Protection Plan	<input checked="" type="checkbox"/>		406931	Approval Date 11/07/2025	
** N.P.D.E.S. NOTICE OF INTENT	<input checked="" type="checkbox"/>				
FEMA LOMR (Required Post Construction)	<input checked="" type="checkbox"/>				
SHA District Permit	<input checked="" type="checkbox"/>		Pending	Pending	
OTHERS (Please List):					

\* A copy of the approved Roadside Trees Protection Plan must be delivered to the sediment control inspector at the preconstruction meeting.  
\*\* When a Notice of Intent is required, the sediment control permit may not be issued until confirmation of authorization under the MDE's 20-CP permit has been submitted to DPS



**SEQUENCE OF CONSTRUCTION**

1. Prior to clearing of trees, installing sediment control measures, or grading, a preconstruction meeting must be conducted on-site with the Montgomery County Department of Permitting Services (MCDPS) Sediment Control Inspector (240) 777-0311 (48 hours notice), and the MNCPCP Planning Department Plan Enforcement Inspector (301) 495-4550 (48 hours notice), the Owner's representative, and the site Engineer. In order for the meeting to occur, the applicant must provide one paper set of approved sediment control plans to the MCDPS inspector at the preconstruction meeting. If no plans are provided, the meeting shall not occur and will need to be rescheduled prior to commencing any work.	12.3. Demolish and remove existing asphalt and curb as needed to excavate for the building foundation.
2. The limits of disturbance must be field marked prior to clearing of trees, installation of sediment control measures, construction, or other land disturbing activities.	13. Remove existing storm drain inlets X102, X104, and X106.
3. The permittee must obtain written approval from the MNCPCP inspector, certifying that the limits of disturbance and tree protection measures are correctly marked and installed prior to commencing any clearing.	14. Begin water and sewer construction.
4. Clear and grade for installation of sediment control devices.	14.1. Demolish and remove existing asphalt and curb as needed.
5. Install sediment control devices including stabilized construction entrance (SCE), silt fence, super silt fence, silt fence on pavement, and concrete wastewater structures.	14.2. Demolish and remove existing asphalt and curb as needed.
6. Install inlet protection measures as indicated on the sediment and erosion control plan.	15.1. Demolish and remove existing asphalt and curb as needed.
7. Once the sediment control devices are installed, the permittee must obtain written approval from the MCDPS inspector before proceeding with any additional clearing, grubbing, or grading.	16.1. All grading for micro-borelation facility should be immediately succeeded by installation of sediment control devices as specified on sheet 3.
8. Begin building demolition. Clear debris as necessary.	17. Begin building wall construction.
9. Remove water and sewer pipes as noted on C3.02 of the sediment control plan.	18. Begin base paving.
10. Adjust perimeter sediment control devices as shown on C3.03 of the sediment control plan.	18.1. If not already completed, demolish and remove any remaining existing asphalt and curb.
10.1. Permittee must obtain written approval from the MCDPS inspector before proceeding to the next phase of construction.	19. Begin final grading.
11. Begin storm drain construction.	20. Complete final paving, milling, and overlay.
11.1. Install proposed storm drain structures and pipes. As each inlet is installed, install inlet protection measures as shown on C3.03.	21. Stabilize contributing drainage areas to stormwater management facilities.
12. Work outside the perimeter sediment controls shall be completed during a dry weather period* and must be stabilized at the end of each work day and prior to a precipitation event.	22. Finish SWM facility construction.
13. Demolish and remove existing asphalt and curb as necessary to install the storm drain.	23. Flush storm drain.
14. Begin foundation excavation for proposed building.	24. Once all construction is complete and the site is permanently stabilized, all sediment control devices are to be removed.
12.1. Install sheeting and shoring as indicated on Support of Excavation Plan.	24.1. Written approval is required from the MCDPS inspector before removing any sediment control devices.
12.2. Install sump pit and portable sediment tanks as noted on the sediment control plans.	25. At the completion of work, submit As-Built plans to MCDPS for review and approval.

\* A dry weather period is defined as a forecasted period with a maximum chance of precipitation of 20 percent each day, as determined by the National Oceanic and Atmospheric Administration (NOAA), for a specified number of consecutive days for the ZIP code in which the project is located.

**SOIL EROSION, SEDIMENT CONTROL AND SWM PLAN SHEET INDEX**

1 OF 19	Cover Sheet & Sequence of Construction	SC001	C3.01
2 OF 19	SESC Plan Demolition Phase	SC002	C3.02
3 OF 19	SESC Plan Proposed Conditions	SC003	C3.03
4 OF 19	SESC Standard Details	SC004	C3.04
5 OF 19	SESC Standard Details	SC005	C3.05
6 OF 19	Drainage Area Map & Impervious Exhibit	SC006	C4.01
7 OF 19	Detailed SWM Plan	SC007	C4.02
8 OF 19	Detailed SWM Plan	SC008	C4.03
9 OF 19	Detailed SWM Plan	SC009	C4.04
10 OF 19	Detailed SWM Plan	SC010	C4.05
11 OF 19	Detailed SWM Plan - Grass Swale	SC011	C4.06
12 OF 19	SWM Standard Notes & Details	SC012	C4.07
13 OF 19	SWM Structural Notes & Cert.	SC013	C4.08
14 OF 19	SD Profiles, Schedules, and Notes	SC014	C4.09
15 OF 19	SD Profiles, Schedules - Courtyard	SC015	C4.10
16 OF 19	SWM Landscape Plan, Notes, & Details	SC016	C4.11
17 OF 19	SWM Landscape Plan, Notes, & Details	SC017	C4.12
18 OF 19	SWM Landscape Plan, Notes, & Details	SC018	C4.13
19 OF 19	SWM Landscape Plan, Notes, & Details	SC019	C4.14

**THIS PLAN IS FOR SOIL EROSION, SEDIMENT CONTROL AND SWM ONLY**

TECHNICAL REVIEW OF SEDIMENT CONTROL	ADMINISTRATIVE REVIEW
REVIEWED: Patrick Fitzgerald 1/28/2026	REVIEWED: Patrick Fitzgerald 1/28/2026
DATE	DATE
TECHNICAL REVIEW OF STORMWATER MANAGEMENT	SMALL LOT DRAINAGE APPROVAL
REVIEWED: Patrick Fitzgerald 1/28/2026	NA <input type="checkbox"/> OR
DATE	DATE
DPS approval of a sediment control or stormwater management plan is by demonstrated compliance with minimum environmental runoff treatment standards and does not create or imply any right to divert or concentrate runoff onto any adjacent property without the property owner's permission. It does not relieve the design engineer or other responsible person of professional liability or ethical responsibility for the adequacy of the design or any other aspect of the project or its downstream properties.	295972
MCDPS APPROVAL OF THIS PLAN WILL EXPIRE TWO YEARS FROM THE DATE OF APPROVAL IF THE PROJECT HAS NOT STARTED	SEDIMENT CONTROL PERMIT NO. 290011
	SM. FILE NO. 290011
	STORMWATER MANAGER: ESD to the MEP - No Waivers

**MHG**  
CIVIL ENGINEERING  
LAND SURVEYING  
LANDSCAPE ARCHITECTURE  
LAND PLANNING

9220 Wightman Road, Suite 120  
Montgomery Village, MD 20886  
Phone: 301-870-0840  
www.mhga.com

Copyright © 2024 by Marc, Hendricks & Glascock, P.A. All Rights Reserved

Professional Certification  
I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed Professional Engineer under the Laws of the State of Maryland. License No. 16905 Exp. Date 04/21/2026

OWNER: New Springvale LP  
ADDRESS:  
875 Hollins Street, Suite 202  
Baltimore, MD 21201  
CONTACT: Dan Groszek  
PHONE: 202-885-9540  
EMAIL:  
dgroszek@enterprisecommunity.org

**REVISIONS**

NO.	DESCRIPTION	DATE
	HUD SUBMISSION	10.15.24
	BID SUBMISSION	10.03.25

TAX MAP: JN33 W8SC 210R001  
L. 28655 & 663

13TH ELECTION DISTRICT  
MONTGOMERY COUNTY  
MARYLAND

**PARCEL P077**  
**SPRINGVALE TERRACE**

PROJ. MGR: PGL  
DRAWN BY: WDG  
SCALE: 1" = 30'  
DATE: 01.15.2026

**FINAL SESC SWM PLAN**

**COVER SHEET AND SEQUENCE OF CONSTRUCTION**

**C3.01**

PROJECT NO. 20.315.21  
SHEET NO. 1 OF 19