USPS SDC - SEVERNA PARK, MD



GRADING PERMIT#G02020334 SET 21 MAGOTHY BRIDGE ROAD SEVERNA PARK, MD 21146

1.9. STORMWATER MANAGEMENT FACILITIES CAN NOT BE INSTALLED UNTIL THE CONTRIBUTING DRAINAGE AREA TO THE FACILITY HAS 95% STABILIZATION.

INSTALL BMP's PER PLAN. [2 WEEKS] 1.11. CONSTRUCT UNDERGROUND UTILITY WORK INCLUDING STORM UTILITIES AND ELECTRICAL CONDUITS. UPON COMPLETION OF STORM DRAINAGE CATCH BASINS AND INLETS, INSTALL INLET PROTECTION. [2 WEEKS]

1.12. COMPLETE SITE WORK, INCLUDING RETAINING WALLS, PAVEMENT WORK, CHARGER INSTALLATION, AND FINAL CLEAN-UP. RESEED ANY AREAS THAT MAY REQUIRE ATTENTION IMMEDIATELY. NOTE THAT LAWN AREAS WILL NOT BE DEEMED STABLE UNTIL A MINIMUM 95% VEGETATIVE DENSITY HAS BEEN ACHIEVED. [4 WEEKS]

1.13. MAINTAIN EROSION & SEDIMENTATION CONTROL MEASURES UNTIL THE SITE HAS BEEN COMPLETELY STABILIZED. ALL AREAS OF VEGETATIVE SURFACE, WHETHER PERMANENT OR TEMPORARY, SHALL BE CONSIDERED TO BE IN PLACE AND FUNCTIONAL WHEN THE REQUIRED UNIFORM RATE OF COVERAGE (95%) IS OBTAINED. [4 WEEKS] 1.14. REMOVE SEDIMENT CONTROLS. [2 DAYS]

DESIGN MANUAL ELECTRIC VEHICLE INFRASTRUCTURE DESIGN MANUAL v:2024-4

PLAN REPRODUCTION WARNING THE PLANS HAVE BEEN PREPARED FOR PRINTING ON ARCH E1 (30"x42") SHEETS. PRINTING ON OTHER SIZE SHEETS MAY DISTORT SCALES. REFER TO GRAPHIC SCALES.

