

3/20/2015

**MARYLAND STATE HIGHWAY ADMINISTRATION  
RESPONSE FOR REVISION OF ENVIRONMENTAL PLANS / PERMITS**

Contract Number: AA4365771

Project Description: MD 175 (Jessup Road/Annapolis Road) From  
National Business Parkway to McCarron Court  
Interchange Reconstruction Anne Arundel County

Modification Number: 83

Modification Origin Date: 03/18/2025

**Reason for Revision:**

To allow for efficient excavation and backfill near Abutment A. This will also limit the amount of material hauled over MD 175.

Response By: Josh Henry

Response Date: 03/20/2025

**Response:**

Mod is approved. Please be aware of maintenance criteria for stock piles: The stockpile area must continuously meet the requirements for Adequate Vegetative Establishment in accordance with Section B-4 Vegetative Stabilization. Side slopes must be maintained at no steeper than a 2:1 ratio. The stockpile area must be kept free of erosion. If the vertical height of a stockpile exceeds 20 feet for 2:1 slopes, 30 feet for 3:1 slopes, or 40 feet for 4:1 slopes, benching must be provided in accordance with Section B-3 Land Grading. See Standard Stabilization Note on E&SC General Notes.